

A History of:
KONNAROCK PROJECTS ON P.A.T.H. SECTION

Date Project PATH Members Present

Current Year – 2008

7/17-7/21-08 Gullion Mt.--17 Path workers plus Konnarock team (12 includes 3 Path Members)---23 Water bars, 14 Water bars cleaned and rehab, 10 Coweta Dips, 1057 feet of Sidehilling, 208 feet of retread work, 250 feet of Berm Removal, 6 steps, 1-removed one blow down, 55 feet of cribbing, 66 cubic feet of Crush and Fill, and 2 miles + of lopping.

5/8-5/12 -08 Davis Path Shelter--7 PATH members and 18 Konnarock workers(includes 4 PATH members).Tore down Davis Path Shelter and made Tent pads-300 feet of side hilling near the shelter, Work on Gullion Mt.-side hilland 20 check dams. South of Cumbows(Route 11)--8 water bars and check dams.

Past History:

8/19-8/20/83 Knot Maul Privy Added 3

6/28-6/30/84 4 Stiles, 3 Bridges for Relo in Davis Hollow 1

7/12-7/16/84 Davis Path Shelter Built 7

8/16-8/20/84 Add bunks to Chestnut Knob Shelter

Cut Hawthorns on Ridge 3

6/20-6/24/85 Relo Trail to Davis Path Shelter 3

7/11-7/15/85 Relo Trail to Davis Path Shelter 8

7/18-7/22/85 Relo Trail to Davis Path Shelter 5

6/12-6/16/86 Relo Trail in Davis Valley , including 2

Bridge and 2 Stiles

8/7-8/11/86 Built steps & waterbars from Walker Gap 4

To Chestnut Knob

6/25-6/29/87 Relo Trail from Va. 615 to US 11 2

7/15-7/19/87 Relo Va. 615 to US 11. Spring Rehab in Davis 2

Hollow & Walker Gap. Cut view on Garden

Mountain

6/8-6/12/88 Relo Va.615 to US 11. Built bridge over Middle 4

Fork of the Holston River

8/4-8/8/88 Relo Va. 615 to US 11 7

6/22-6/26/89 Relo Va. 42-Va. 610(Nebo) 4

7/20-7/24/89 Nebo Relo 10

5/31-6/4/90 Relo Va. 683-Va. 617, including moving Bridge 10

7/5-7/9/90 Nebo Relo 13

8/2-8/6/90 Nebo Relo 14

5/30-6/3/91 Vaught,Cumbo Relo(including Puncheons) 7

6/6-6/10/91 Clearing Chestnut Ridge 3

7/4-7/8.91 Nebo Relo 7

8/1-8/5/91 Nebo Relo,Puncheon along N.Fork Holston River 20

5/28-6/1/92 Relo &water bars north of Va. 670 6

6/11-6/15/92 Trail Rehab-Poor Valley 9

7/23-7/27/92 Trail Rehab-Poor Valley 14

6/24-6/28/93 Trail Relo & Rehab-Crawfish Valley 5

8/5-8/9/93 Trail Relo & Rehab-Crawfish Valley 10

7/28-8/1/94 Rehab Chestnut Knob Shelter & Privy 11

8/4-8/8/94 Rehab Chestnut Knob Shelter 21

8/11-8/15/94 Rehab Chestnut Knob Shelter & Privy 22

6/8-6/12/95 Trail Relo-Va. 601 12

7/13-7/17/95 Trail Relo-Knot Maul Shelter 12

7/27-7/31/95 Steps through rock garden at Tilson Gap and 17

Steps behind Olystery

7/18-7/22/96 Trail Relocation at Knot Maul 12

7/25-7/29/96 Finished Knot Maul Relocation-Lower Relo- 6

2066 feet; Upper Relo-467 feet; Relos add

1449 feet to trail; Began Va. 610 Relo-

sidehilled & trail totally cut out

8/1-8/5/96 Finished Relo at Va. 610-Walker Mountain 7

New Relo-1235 feet-old trail 410feet-82.5 feet

Of new trail. Steps on switchback toward

Tilson Gap

6/12-6/16/97 Completed lower relocation at Crawfish Valley 9

8/7-8/11/97 Upper Trail Relocation at Crawfish Valley 7

May-1998 Worked on Trail Relocation at Crawfish Valley 8

7/8-7/13/98 Crawfish Valley-Made 711 feet of new trail, 9

3 waterbars, and 2 rock waterbars. Finished relocation

4457 feet of new trail-added 1169feet to AT

7/8-7/12/99 Relo Kegley Property 4

7/15-7/19/99 Relo Kegley Property 4

7/6-7/10/00 Crawfish Valleynew trail and water bars 0

Mix up in schedule , we had the wrong week

7/27-7/31/00 Lynn Camp---Rock Water Bars. Channeled Stream 4

Rock Cribbing, Water Bars and French Drains

8/3-8/7/00 Crawfish Valley-upper end toward Tilson Gap-new 4

trail and water bars

7/12-7/16/01 Tilson Gap- Rock Steps, Repair of rock area, small trail 7

relocations and sidehilling(work on Va. 610 side)

7/19-23/01 Gullion Mountain-Rock and Wooden Waterbars 3

7/11-15/02 Gullion Mountain-Finished Water Bar Work 8

7/18-22/02 Lynn Camp-Water Damage Repair-trenches, water bars(fans)

Dips and trail cleaning

7/17-21/03 Walker Gap-two trail relos-Sidehilling and Rock Steps-David
-4

Gibson Crew Leader.

7/24-28/03 Walker Gap-two trail relos-Sidehilling---waterbars on
Garden-6 Mountain.

7/11-19/04 Poor Valley to Chestnut Ridge Meadow-David Shilling ATC
present- 90 Wood Check Dams, 1 Rock Check Dam, 7 Rock Waterbars,
and 29 Log Waterbars. 19 Members, 7 Konnarock Workers

7/14-18/05 Poor Valley to Chestnut Ridge--18 locust water bars,8 rock
water bars, 18

20 check dams (Locust), 3 rock check dams, 8 rock steps, 2 locust
steps,

9 dips with a fan, 2 stream crossings with steps, 10 feet of cribbing
along stream to hold

the stream off the trail, 80 feet of ditching to divert water, 50 feet of trail
moved to high ground

away from the stream bed in trail, put in 3 square yards of crush and fill,
Removed a PUD-

417 foot relo, 7 water bars and check dams on the lower section of trail,
and 1

rock step and 3 log steps on the road(USFS-222)--16(18) members, 9
Konnarock Workers

(PATH had two members part of the Konnarock team)

7/13-17/06 Poor Valley to Knot Maul--16 Path Workers, 5 Konnarock
workers and 2 Leaders--Replaced

at Knot Maul, Lopped trail from O'Lystery to Knot Maul, and 500 feet of
side hill.--23 workers

6/14-6/18-07 Poor Valley to Lynn Camp Mt--20 Path Workers, 10
Konnarock workers and 2 Leaders(Ted Wilson and Brian)-Trail

Relocation-1047 feet, 571 feet of Sidehill Rehab, 13 feet of crush and
fill, 5 steps and 627 feet of new trail. The AT is now

565 feet longer. Rock crossing of stream and cleaning out of the stream.
Removal of 2 trees crossing the AT. Weed eaten the trail

Poor Valley to Lick Creek.---32 workers